

COMPREHENSIVE REPORT

Agape Interdenominational Fellowship – Church Building Project

Project Locations:

- **Namanga Family Sactuary Church – Kajiado County, Kenya**
- **Mosiro Church – Kajiado County, Kenya**

Reporting Organization: Agape Interdenominational Fellowship

Reporting Period: Church Building Phase

Prepared by: Agape Interdenominational Fellowship Leadership

1. Introduction

Agape Interdenominational Fellowship remains committed to expanding the work of God through the establishment of permanent places of worship and community outreach centers. This report provides a comprehensive overview of the church building projects in **Namanga** led by Pastor Emanuel Tiyiai and **Mosiro** led by Pastor Musa Ole Riamit highlighting progress made, challenges encountered, and the spiritual growth evidenced through increased church membership.

2. Purpose of the Church Building Projects

The primary objectives of the church building projects were to:

- Provide permanent and secure places of worship
 - Support spiritual growth and discipleship
 - Serve as centers for community engagement, prayer, and outreach
 - Accommodate growing congregations in both locations
-

3. Namanga Family Sanctuary Church Building Project

3.1 Project Background

The Namanga Church building project commenced with the goal of establishing a permanent worship facility to serve the growing Agape Interdenominational Fellowship congregation in Namanga town.

3.2 Progress Made

- Construction had begun and was underway until it was stopped by someone who claimed to own the lot.
- Initial structural work was in progress
- The congregation demonstrated strong commitment through participation and support

3.3 Challenges Encountered

During the construction phase, the project experienced a significant setback. Members of the local community, where the **Muslim population forms the majority**, raised concerns and claimed that the land on which the church was being constructed belonged to them. The church engaged the local administration to resolve the dispute. It was found that the person that sold the plot to the church was the original owner and bona fide owner, however when a new administration came in 2022, they transferred the plot to someone else through corrupt means. All the documentation in the County administration showed that whoever sold the land to the church was the rightful owner. Since the administration was at fault, it was agreed that the second owner be compensated with a different plot. The church will however be allowed to continue building when they find a different plot for the person who claims ownership.

As a result:

- Construction activities were halted in September 24 2025
- The project was supposed to be completed by the end of September 2025 but has now been delayed indefinitely
- The church leadership was compelled to pause development to allow for dialogue and resolution
- They are still waiting for the administration to give them permission to continue with the project.

Agape Interdenominational Fellowship and local church approached this challenge with a spirit of peace, respect, and adherence to the law, recognizing the importance of harmonious coexistence within the community.

3.4 Current Status

- Construction remains **temporarily stopped**
- A resolution was made, it was agreed that the land belongs to the church but they have to wait for the person who claims ownership to be compensated.

- The congregation continues to meet through alternative arrangements while awaiting a peaceful outcome
-

4. Higher Life Christian Church-Mosiro Building Project

4.1 Project Background

The Mosiro Church building project was initiated to serve the growing number of believers in the Mosiro area and provide a permanent home for worship and ministry activities. The church is situated in a very remote place.

4.2 Project Completion

- Construction was successfully completed in February 25th 2026
- The church building is fully functional but are
- The facility is now ready for worship services, prayer meetings, and community activities

4.3 Impact

The completion of the Mosiro church has:

- Provided a stable and welcoming worship environment
 - Strengthened church identity within the community. This is the biggest and best sanctuary in the community.
 - Enabled expanded ministry programs and outreach activities
-

5. Church Membership Growth

5.1 Namanga Family Sanctuary Church

Despite the construction delay, the **Namanga congregation has experienced tremendous growth**. Membership has continued to increase, demonstrating:

- Strong spiritual hunger
- Commitment among believers
- Resilience and unity in the face of challenges
- Even though the building of the church has been stopped, the church has experienced growth from 30 members to 40 at present (25%). We expect more growth with the completion of the building.

5.2 Mosiro Church

Following the completion of the Mosiro church building:

- Church attendance has increased significantly from 40 in the beginning of the year to 62 member by this month.
 - New members have joined the fellowship
 - Ministry activities have expanded due to availability of a permanent facility, they will however move to the new church in April since they working on buying the seats.
-

6. Overall Impact of the Projects

Across both locations, the church building initiatives have resulted in:

- Strengthened faith and unity among members
- Increased visibility of the ministry
- Growth in discipleship and outreach
- Enhanced community engagement

Even where physical construction has faced obstacles, spiritual growth has continued unabated.

7. Lessons Learned

- Community engagement and dialogue are critical in development projects
 - Legal clarity and documentation are essential before and during construction
 - Challenges can serve as opportunities for spiritual growth and witness
 - God's work continues even when physical progress is delayed
 - Reminded of Nehemiah encountered resistance from Sanbalat and Tobias but they continued praying and doing the work. The church did the same.
-

8. Future Plans and Recommendations

- Continue pursuing peaceful and lawful resolution for the Namanga land matter
 - Strengthen community relations through dialogue and outreach
 - Support the growing congregations with discipleship and leadership development
 - Mobilize resources for eventual resumption of the Namanga construction once resolved
-

9. Conclusion

Agape Interdenominational Fellowship gives thanks to God for His faithfulness throughout the church building journey. While the **Namanga project has faced delays**, the **Mosiro church stands complete**, and **membership in both churches has started growing tremendously**, affirming that the work of God is advancing.

We remain prayerful, hopeful, and committed to fulfilling our mission with peace, wisdom, and perseverance.

HIGHER LIFE CHRISTIAN CHURCH-MOSIRO

Stage 1: Working on the floor







Stage 2: Flooring complete







stage 3: Church is complete and ready





NAMANGA CHURCH

Stage 1





Stage 2: Doors and windows ready



Stage 3: Everything done but flooring and putting glasses on windows



Namanga church praying



